

Walk-In stage checks / 1–5

Use alongside the full Build Plan v1.1.0. Record observations; keep site/product decisions attached.

Stage / drawings	Check before continuing	Date / initials / unresolved item
S01 Approve the site baseline / A01, B01, B05	Stop until foundation depth/size, utilities, setbacks and load assumptions are locally resolved.	
S02 Set supports and skids / B01	The COOP FLOOR outline measures 72×96 in with two 120 in diagonals; do not apply that diagonal to the inset skids.	
S03 Build and sheath the floor / B01	Every panel edge is supported; floor remains square and flat.	
S04 Frame the four coop walls / B02, B03	Openings match the selected door and drawing before walls are raised.	
S05 Raise, plumb and tie walls / B02, B03	Both wall diagonals match; all faces are plumb; temporary braces remain.	

Walk-In stage checks / 6–10

Use alongside the full Build Plan v1.1.0. Record observations; keep site/product decisions attached.

Stage / drawings	Check before continuing	Date / initials / unresolved item
S06 Frame and dry-in the coop roof / B04	All 14 uplift ties are installed and roof sheathing edges are supported.	_____ _____
S07 Frame the self-supporting run / B05, B06	Run stands independently; roof falls away from the coop; 30×72 in gate clearance remains.	_____ _____
S08 Close walls, roof and openings / B05, B06	No sharp edges or gaps over 1/2 in; water drains away; every latch works from the service side.	_____ _____
S09 Install interior fittings / B07	The front service lane and door are usable with your tools; rear-floor cleaning requires removing the roosts.	_____ _____
S10 Commission before birds enter / Q01	Record the final local decisions and close every issue on the final checklist.	_____ _____